

Harmonogram pracovní - rozpis na dny, FPD 7,5 hod/den.								mesíc																																												
Číslo zakázky: 12 345 678								týden																																												
Název zakázky: Ocelové konstrukce								březen																																												
Číslo výkresu: 1111 2222								10					11					12					13					14					15																			
Poř.č.	Druh činnosti, název	Číslo výkresu/norma apod.	kód	Počet ks/ sestava	Počet Nt/Ks	Počáteční den	Konečný den	Poč. dnů celkem	05.03.07 po	06.03.07 út	07.03.07 st	08.03.07 čt	09.03.07 pá	10.03.07 so	11.03.07 ne	12.03.07 po	13.03.07 út	14.03.07 st	15.03.07 čt	16.03.07 pá	17.03.07 so	18.03.07 ne	19.03.07 po	20.03.07 út	21.03.07 st	22.03.07 čt	23.03.07 pá	24.03.07 so	25.03.07 ne	26.03.07 po	27.03.07 út	28.03.07 st	29.03.07 čt	30.03.07 pá	31.03.07 so	01.04.07 ne	02.04.07 po	03.04.07 út	04.04.07 st	05.04.07 čt	06.04.07 pá	07.04.07 so	08.04.07 ne	09.04.07 po	10.04.07 út	11.04.07 st						
10	Stehování I. etapa	1111 2222	ZAMP	110	7,00	5.3 po	23.3 pá	19	6,8	6,8	6,8	6,8	6,8			6,8	6,8	6,8	6,8	6,8			6,8	6,8	6,8	6,8	6,8			6,8	6,8	6,8																				
20	Svařování I. etapa	1112 2222	SVAR	110	9,00	8.3 čt	28.3 st	21				8,8	8,8			8,8	8,8	8,8	8,8	8,8			8,8	8,8	8,8	8,8	8,8			8,8	8,8	8,8																				
30	Úprava	1113 2222	ZAMP	110	2,00	12.3 po	30.3 pá	19								2,0	2,0	2,0	2,0	2,0			2,0	2,0	2,0	2,0	2,0			2,0	2,0	2,0																				
40	Stehování II. etapa	1114 2222	ZAMP	110	6,00	6.3 út	23.3 pá	18		6,3	6,3	6,3	6,3			6,3	6,3	6,3	6,3	6,3			6,3	6,3	6,3	6,3	6,3																									
50	Svařování II. etapa	1115 2222	SVAR	110	8,00	8.3 čt	28.3 st	21				7,8	7,8			7,8	7,8	7,8	7,8	7,8			7,8	7,8	7,8	7,8	7,8			7,8	7,8	7,8																				
60	Úprava	1116 2222	ZAMP	110	1,00	12.3 po	30.3 pá	19								1,0	1,0	1,0	1,0	1,0			1,0	1,0	1,0	1,0	1,0			1,0	1,0	1,0																				
70	Stehování III. etapa	1117 2222	ZAMP	110	5,00	13.3 út	2.4 po	21								4,9	4,9	4,9	4,9	4,9			4,9	4,9	4,9	4,9	4,9			4,9	4,9	4,9																				
80	Svařování III. etapa	1118 2222	SVAR	110	6,00	15.3 čt	4.4 st	21								5,9	5,9	5,9	5,9	5,9			5,9	5,9	5,9	5,9	5,9			5,9	5,9	5,9																				
90	Úprava	1119 2222	ZAMP	110	1,00	16.3 pá	5.4 čt	21								1,0	1,0	1,0	1,0	1,0			1,0	1,0	1,0	1,0	1,0			1,0	1,0	1,0																				
100	Opravení	1120 2222	OBRO	110	11,00	19.3 po	6.4 pá	19								10,8	10,8	10,8	10,8	10,8			10,8	10,8	10,8	10,8	10,8			10,8	10,8	10,8																				
110	Příprava pro nátěr	1121 2222	ZAMP	110	1,00	20.3 út	10.4 út	22																1,0	1,0	1,0	1,0			1,0	1,0	1,0																				
120	Nátěr	1122 2222	NATR	110	2,00	21.3 st	11.4 st	22																2,0	2,0	2,0			2,0	2,0	2,0																					
	Celkem								6,8	13,1	13,1	29,8	29,8			32,7	37,6	37,6	43,4	44,4			55,2	56,2	58,1	58,1	58,1			45,0	45,0	45,0	28,4	28,4			25,4	20,5	20,5	14,7	13,7						2,9	2,0				
	Počet pracovníků		kód																																																	
	Počet pracovníků		ZAMP						6,8	13,1	13,1	13,1	13,1			16,1	21,0	21,0	21,0	21,9			21,9	22,9	22,9	22,9	22,9			9,8	9,8	9,8	9,8	9,8			6,8	2,0	2,0	2,0	1,0											
	Počet pracovníků		SVAR										16,6	16,6			16,6	16,6	16,6	22,5	22,5			22,5	22,5	22,5	22,5			22,5	22,5	22,5	5,9	5,9			5,9	5,9	5,9													
	Počet pracovníků		OBRO																				10,8	10,8	10,8	10,8	10,8			10,8	10,8	10,8	10,8	10,8																		
	Počet pracovníků		NATR																						2,0	2,0	2,0			2,0	2,0	2,0	2,0	2,0			2,0	2,0	2,0	2,0									2,0	2,0		